


MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS-1963-A

OTIC FILE COPY



Comments transmitted to Mc Cannon 1 apr 77 by Mayer & Ling.

CONSTRUCTION QUALITY ASSURANCE PLAN

FOR THE

EAST COAST AIR COMBAT MANEUVERING RANGE

OFFSHORE KITTY HAWK, NORTH CAROLINA

CONTRACT NO. N62477-76-C-0179 MOD. NO. P0002

REPORT NO. T-771-021

STIC SELECTE JUL 1 0 1987

Prepared for

NAVAL FACILITIES ENGINEERING COMMAND DEPARTMENT OF THE NAVY CHESAPEAKE DIVISION

DISTRIBUTION STATEMENT A

Approved for public releases

Distribution Unlimited

Ву

CREST ENGINEERING, INC. TULSA, OKLAHOMA

March 1977

Unclassified SECURITY CLASSIFICATION OF THIS PAGE	AD-A182 560
REPORT DOCU	MEN1
1a. REPORT SECURITY CLASSIFICATION Unclassified	1E HHRNINGS
2a. SECURITY CLASSIFICATION AUTHORITY	3. DISTRIBUTION AVAILABILITY OF REF Distribution unlimited.
26. DECLASSIFICATION/DOWNGRADING SCHED	JLE
4. PERFORMING ORGANIZATION REPORT # T-771-021	5. MONITORING ORGANIZATION REPORT # FPO 7633
6a. NAME OF PERFORM. ORG. 6b. OFFICE S Crest Engineering, Inc.	SYM 7a. NAME OF MONITORING ORGANIZATION Ocean Engineering & Construction Project Office CHESNAVFACENGCOM
6c. ADDRESS (City, State & Zip) Tulsa, OK	7b. ADDRESS (City, State, % Zip) Bldg. 212, Washington Navy Yard Washington, DC 20374-2121
8a. NAME OF FUNDING ORG. 8b. OFFICE S	SYM 9. PROCUREMENT INSTRUMENT INDENT # N62477-76-C-0180
Bc. ADDRESS (City, State &Zip)	10. SOURCE OF FUNDING NUMBERS PROGRAM PROJECT TASE WORK UNIT ELEMENT # # ACCESS #
11. TITLE (Including Security Classific Construction quality assurance plan the Range Offshore Kitty Hawk, North Caroli 12. PERSONAL AUTHOR(S)	East Coast Air Combat Maneuvering
13a. TYPE OF REFORT 13b. TIME COVERED FROM TO 16. SUPFLEMENTARY NOTATION	14. DATE OF REF (vveetidu) 15. 3 4 8 5
	FRMS Castinge of section in the one of the one of the contract the section of the Carolina, fift, name
19. ABSTRACT (Continue on reverse if no The development of the East Coast Air Co Hawk, North Carolina entails the fabric of four ocean structures which, with el- Kange, During the construction phase of 20. DISTRIBUTION/AVA)(ABILLIA OF ADSIMA same as report	ompat Maperovering Gares, is say a solution of a eligon, francaportota no endo, or apos actronico pera occurs i e entre prince ta cassassicos.
27a. NAME OF RESPONJER INDIVIDUAL Jacquelina no filey DD 506m 145%, 24MAR	2.Marie Marie Fredrik 2. Company Company 3. September 1. Company 3. Company Company 3. Company

SOUND ESSENTIAL ESSENTIAL ESSENTIAL ESSENTIAL ESSENTIAL FORESTER PERSONER PERSONAL PERSONAL PERSONAL PROPERTIES A PROPERTIES PARTIES DE L'ARTICLE DE

BLOCK 19 (con't)

for quality control rests with the Construction Contractor while responsibility for Quality Assurance rests with the Government. Set forth hereinafter is the A&E's plan for supporting the Government in their quality assurance efforts.

the design design of the first process of the proce

TABLE OF CONTENTS

ITEM	TITLE	PAGE
1.	SCOPE OF REPORT	
2.	STRUCTURAL DESCRIPTION	
3.	QUALITY ASSURANCE	
4.	SUPPORT PERSONNEL	

-

Accessors For

NTIS CRASI DITIO TAB DITIO TAB DITIO TAB DITIO TAB DITION DITION

EXHIBIT A

RESUMES

EXHIBIT B

TESTING LABORATORY

CONSTRUCTION QUALITY ASSURANCE PLAN

Plan 1 SCOPE OF BEPORT

The development of the East Coast Air Combat Maneuvering Range, offshore Kitty Hawk, North Carolina entails the fabrication, transportation and installation of four ocean structures which, with electronic gear, comprise a portion of the Range. During the construction phase of the project, responsibility for quality control rests with the Construction with the responsibility for Quality Assurance rests with the Government. Set forth herinafter is the A&E's plan for supporting the

2 STRUCTURAL DESCRIPTIONS

Government in their quality assur

The four ocean structures are of the same general configuration, triangular in planform but varing in overall height as dictated by the water depths at their respective locations. The structures are of welded steel construction and fabricated in units, each structure consisting of a superstructure, a templet, piling and appurtenances.

The four superstructures are identical each being comprised of two decks of beam/plate construction supported by tubular columns. The columns are laced together with Z-braces occurring immediately below the lower deck, are to extend from the upper deck to the top of the templet and are sufficiently long to place the lower deck well above the crest of the design storm wave. Access to the decks is provided by a stairway from the top of the templet to the upper deck.

The templets are constructed as trussed space-frames having tubular

members and battered faces. Their overall height is such that each exceeds the mean low water depth at their respective sites by a prescribed amount. Each templet is provided with a boatlanding, barge fenders, and walkways. Corrosion protection is provided by a combination of painting, excess material and sacrificial anodes.

Each templet is afixed to the ocean floor by means of piling driven through the templet columns into the ocean floor and subsequently attached to the top of the jacket by welding.

All instrumentation and aids to navigation mounted on the structures are to be furnished by the Government. Jib cranes with winch and chain hoists are to be provided by the Contractor for each platform.

QUALITY ASSURANCE

The objective of quality assurance is to ascertain that construction activities are being conducted in accordance with project specifications. Two of the ways in which this objective may be attained are to monitor randomly the quality control efforts of the construction contractor or alternately to conduct a random inspection activity independent of the contractor quality control. For this project, both approaches will be employed but with the major emphasis placed on the former.

In keeping with the above, the primary function of quality assurance personnel for this project shall be to observe the quality control and construction activities of the contractor and subsequently report those observations to the Resident Officer in Charge of Construction (ROICC).

With this approach, the overall project will be monitored continually for

conformance to specification by observing randomly the various tests and inspections of the Contractor's Quality Control (CQC) organization. The CQC documentation of those tests and inspections will be compared to reported observation for their substantiation.

With regard to independent inspection activities, these generally will be restricted to visual inspections including but not limited to joint preparation, member fit-up, welds, welding materials, welding procedures, blast-cleaned surfaces and painting methods. Non-destructive testing of materials shall be restricted to ultrasonic testing and that shall be conducted only at the express request of the RIOCC.

Destructive testing is eutoids the be provided on written order at rates published (Exhibit B) plus 10%. Destructive testing will be conducted by Midstates Analytical Laboratories, Inc., Tulsa, Oklahoma.

4. SUPPORT PERSONNEL

During construction of the ACMR platforms, a construction engineer and a welding inspector shall be stationed initially at the fabrication facility and later at the installation sites offshore. Resumes for these individuals are displayed in Exhibit A.

4.1 Construction Engineer

The construction engineer, as the on-site representative of the A&E, shall provide support to Government personnel on a fulltime basis, .0 \(\) responsebitue His duties shall include, but not be limited to, the following: ... Carry out this inspection pla Appraisal of all construction activities and equipment with

particular attention to lifting and handling apparatus.

- ... Assessment of the Construction Contractors project organization, planning, schedules and records.
- ... Evaluation of the Construction Contractor's supervisory personnel.
- ... Maintenance of a record of deficiencies in the Construction Contractor's execution of the work and notification of the ROICC thereof and of the ultimate disposition.
- ... Appraisal of requested variations in the work and authorization of those deemed acceptable.
- ... Observation of the Construction Contractors material procurement, handling, storage and tracing procedures.
- ... Monthly estimation of construction progress.
- ... Verification of load-out list by examination of cargo.
- ... Maintenance of a diary of events and milestones.
- ... Maintenance of a time/per diem log.

Recommend additional requite as needed for

4.2 Welding Inspector

The welding inspector's duties shall include, but not be limited,

to the following:

Corrigord this inspection plan

... Observance of all CQC activities.

100 to 200

- ... Surveillance of welders (some thirty to fifty in number) to ascertain that those assigned to the project are qualified and to see that they use only approved procedures.
- ... Inspection of materials for defects and to assure compliance with specifications.
- ... Examination of joint preparation, fit-up and welding.
- ... Verification of member lengths and other dimensions.
- ... Examination of test specimens and test records, both X-ray and ultrasonic.
- ... Inspection of repairs of defects.
- ... Verify that member splice locations comply with the specifications.

<u>ĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸĸ</u>

Sulmit



R. Dale MacCallum

Design Engineer -- Offshore Section

University	Degree	Year
University of	Bachelor of Science	
Kansas	Architectural Engineering	1964

Experience:

1975	to	Present
------	----	---------

Design Engineer

1970 to 1975

Engineering Manager

1969 to 1970

Structural Engineer

C-E Crest

<mark>ዸጜኯዀኯኯኯኯ</mark>ዸጜዸኯዀኯዺጜዄ፟ዸ፟ቝዸጜዸጜፙኯ፟ጜዸኯፙኯ፟ዸዺ፝ዀኯፙፙፙኯ፟ጜፙጜጜጜጜጜጜፙጜጜጜፙጜጜጜጜፙ፟፟ጜጜጜፙ

Served as Civil Field Engineer on oil terminal and pipeline project overseas. Responsible for coordination with contractors, checking material status, and quality control for civil work.

Allied Steel Products Corporation

Responsible for management of engineering personnel for structural steel fabricator and metal building fabricator and erector. Responsible for design of all products produced. Supervised field installation of new design concepts. Initiated and supervised estimating system. Developed from initial stage complete computer department including engineering, estimating and accounting programs.

Sullivan Engineering Company

Responsible for structural design of high rise office buildings up to 27 stories, schools, shopping centers and apartments. Involved in liaison and coordination with client architects.



Ronald L. Collins

Inspection Department

Education	Year
Spartan School of Aeronautics	1972
Spartan School of Non-Destructive Testing	1972
Magnaflux School - ASME Nuclear Codes	1973

Societies and Licenses:

Member ASNT Tulsa Branch

ASNT Level II in Radiography, Ultrasonics, Eddy Current, Magnetic Particle, and Liquid Penetrant Inspection. Air Frame and Power Plant Certified Mechanic, Private pilot.

Specification - Interpretation

ASME Boiler Code, Sec. V and VIII

API 1104 B33.1 AWS D1.1

Experience:

1975 to Present

C-E Crest

ጜቔጜቑጮቘ፠ቔ፠ኇ፟ቔጜ፟ቔዀኇዀኇጜኯጞ፟ኇዄ፟ጜዀቑዀኯፘ፟ዾዄኇዄኯዀኇዹዄዺዺዀኯጚዹዀፗዄፙዺፙጚዺፙዺጜዺፙዺጜዺፙዺጜፘዺጜዺጚፙጜዺጜ

Inspector

Responsible for the inspection of equipment and materials in plants of suppliers to verify that established specifications, codes, and standards are satisfied. Establishes levels of quality control and collaborates with engineering in establishing and maintaining schedules of inspection. Experienced in supervising inspection in the U.S.A. and abroad.

1972 to 1975

Spartan School of Non-Destructive Testing

Instructor

Instructor of Non-Destructive Testing in all phases of the field to include: X-Ray and Gamma Radiography, Ultrasonics, Eddy Current, Penetrant, Magnetic Particle,

Radiological Safety, and Film Interpretation.



Wm. R. Walin (Bill)

Inspection Department

College

De Anza Junior College 1968

Societies and Licenses:

Nondestructive Testing

State of California Department of Health to Operate Radiographic Isotopes up to 500 curies of Cobalt No. 60

Army and Air Force Licenses Qualifying X-Ray and Magnetic Particle Inspection

Certified ASNT Level III Examiner in Radiography, Ultrasonic, Penetrant and Magnetic Particle

Certified Nav-ships 250-1500-1 Radiography, Ultrasonic, Penetrant and Magnetic Particle

Specification Interpretation:

ASME Boiler Code, Section 8

Navships 250-692-2

250-692-13 250-1500

271

MIL-R-11468

B 33.1

API 1104

Experience:

1970 to Present

C-E Crest

Inspector

Responsible for the inspection of equipment and materials in plants of suppliers to verify that established specifications, codes and/or standards are satisfied. Collaborates with engineering in establishing and maintaining schedules for inspection of products. Establishes levels of quality control.



Wm. R. Walin (Bill)

Inspection Department

Experience Continued: Reviews quality control of suppliers and prospective

suppliers. Assists in expediting during plant visits.

1969 to 1970 C-E Crest

Expediting Inspector - Visual inspection and radiographic inspection

and in Libya, South Africa and U.S.A. Expediting work.
Inspection

1968 to 1969 McDonald-Douglas Aircraft Company

Inspector Ultrasonic Inspector. Duties included ultrasonic inspection

of all material received and corrosion check for aircraft.

Penetrant inspection.

1968 to 1969 United States Testing Laboratories

Inspector Nondestructive Testing Supervisor and safety officer.

Duties included radiography, ultrasonics and magnetic

particle inspection. Bidding on contracts.

1965 to 1968 Westinghouse Electric Corporation

Radiographer Duties include radiography, drawing shooting sketches for

castings, film interpretation.

1964 to 1965 Inland Analytical Testing Laboratories

Radiographer Company representative in charge of radiographic and film


interpretation.

1960 to 1964 Pittsburgh Testing Laboratories

Radiographer Duties included radiography, magnetic particle inspec-

tion, dye penetration, structural steel inspection, bidding X-Ray and inspection jobs, general lab work which included concrete inspection (nondestructive) and tensile test and welder qualification tests. Radiography and film interpre-

tation.



MIIDSTATES ANALYTICAL LABORATORIES

One of the most modern and complete independent commercial testing laboratories in the Southwest, Midstates is prepared and equipped to efficiently perform a wide variety of laboratory tests to serve the industrial community.

Specializing in the chemical, mechanical and metallurgical evaluation of metals and alloys, a wide range of services are offered to producers, fabricators, and users. All testing is performed in accordance with ASTM, ASME, API, Military, Federal, or individual customer specifications.

Dedicated to providing efficient, accurate and reliable service, Midstates maintains a professional staff of engineering, scientific and technical personnel to provide prompt and continual assistance with your technical problems. Elapsed time from receipt of samples to completion of testing is kept to a minimum.

We are proud of our facilities and personnel and welcome consideration for your testing needs.



5460 S. 101st E. Avenue Tulsa, Oklahoma 74145 918 622-6030

KEY PERSONNEL



WILLIAM A. VESELY

PRESIDENT

B. S. Degree in Metallurgical Engineering with 13 years' related experience, primarily in the area of materials testing.



HOWARD T. THORNHILL


M. S. Chemistry with 12 years' experience as Analytical Chemist, Foundry Metallurgist, Ass't Foundry Manager and chemistry and physics teacher.



Graduate of Draughons Business College with 20 years' experience in all phases of secretarial work, accounting, purchasing and technical report publication



ROGER W. WOOD 33 years' general machine shop experience, with 20 years as Job Shop Foreman.



B. S. Degree in Chemistry with 16 years! experience in analytical chemistry in inorganic analysis, primarily metals, alloys, and water analysis, using both wet and instrumental methods.



LARRY PATE



12 years of experience in mechanical and metallurgical testing, including two years as Quality Control Supervisor.




FRANCIS ZIGMUND M. S. Chemistry with 9 years! experience as Analytical chemist in areas of metal analysis, fertilizer, pesticides and herbicides analyses, water analysis and polymer evaluation.



B. S. Degree in Biology, with 6 years' experience as Chemical Technician, Foundry Supervisor, and Air Pollution Enforcement Officer.






CHEMICAL ANALYSIS


Facilities and personnel are available for performing chemical analysis of a variety of materials, utilizing both the classical "wet" methods (such as gravimetric, volumetric and colorimetric) as well as instrumental methods such as atomic absorption spectroscopy.

The major emphasis is on the analysis of metals and alloys. Materials routinely analyzed in our Laboratory include carbon, low alloy and stainless steels, and other high-alloy ferrous materials, copper-base alloys, nickel-base alloys, aluminum alloys, and lead and tin-base alloys,

Other materials which can be evaluated on either a quantitative or qualitative basis include corrosion products, industrial chemicals, water and waste water, ores and minerals, and a wide variety of industrial and consumer products.








MECHANICAL TESTING

Midsteles Leboratories routinely performs a variety of mechanical testing, such as tensile testing, compression testing, bend testing and impact testing for material qualification, welding qualification or in conjunction with failure analysis.


Calibration is maintained as required, on all measuring devices traceable to the National Bureau of Standards, Close control is maintained on all sample identity and inhouse sample preparation assures maximum control and accuracy.











HARDNESS TESTING

Midstates Laboratories performs hardness testing ranging from field testing using a portable King Brinell Tester or Telebrineller Tester to sophisticated microhardness testing in the laboratory using Vickers Diamond Pyramid hardness or Knoophardness testing. Complete Rockwell hardness testing, both standard and superficial, is also performed in the laboratory.







SPECIMEN MACHINING

Midstates has complete facilities for machining specimens. Handling capacity to one ton and sawing capacity to twenty inches thickness provides capabilities for removing specimens from a wide variety of sample materials. Numerous mills, lathes and grinders assure expeditious processing, but the most important aspect of this operation is the rigid control of sample identity and the rigid quality control system by which the shop is operated. Accuracy is assured by elaborate gaging equipment, including a thirty-inch J and L Optical Comparator.





















METALLOGRAPHY AND PHOTOGRAPHY






OF RECESSOR OF STREET, STREET,

CORROSION TESTING AND EVALUATION

A variety of corrosion testing is performed at Midstates Analytical Laboratories. Salt spray testing, stress corrosion cracking susceptibility and tests for susceptibility to intergranular corrosion such as the Huey test and acidified copper sulfate test are routinely performed.




FAILURE ANALYSIS

Failure analysis, the process of applying knowledge, operation history, test data and observation to identity and correct atailure, is a service provided by Midstates! professional staff.










FURNACE AND WELDING FACILITY

Facilities are available for laboratory heat treatment including enuments for programmed control of temperature by less and associated to sting such as forming har ferability testing.

Multiplicates I storegorized some for a complete to alimtern weaters to reak the depoint of the conditions purchased testimal metallograph consequential for welder equalities.








SPECIAL FIXTURE FABRICATION AND MACHINING

A wide range of machine tools are available for fabrication of special test fixtures and test systems and components.





PRICE LIST

Prices effective January 1, 1976 (Subject to change without notice)

Weld procedure qualifications per Section IX of the ASME Code of one (1) welded test plate ${\bf P}$

werded test prate	
1/4" through 1 1/8" thick carbon and low alloy steel	90.00
1/4" through 1 1/8" Stainless Steel	100.00
1/4" through 1 1/8" HK, Incoloy, or Hastelloy Type Alloys	115.00
1 1/4" to 2 1/4" thick Carbon & Low Ally Steel	135.00
1 1/4" to 2 1/4" thick Stainless Steel	155.00
1 1/4" to 2 1/4" thick HK, Incoloy, or Hastelloy Type Alloys	175.00
Weld procedure qualifications per Section IX of the ASME Code of one (weld procedure overlay test plate	(1)
Plus chemical analysis charge	52.50
Plus sampling charge	12.00
Weld procedure qualification per Section IX of the ASME Code of one () welded pipe sample	1)
1/4" through 1 1/8" thick carbon & low alloy steel	95.00
1/4" through 1 1/8" Stainless Steel	105.00
1/4" through 1 1/8" HK, Incoloy, or Hastelloy Type Alloys	120.00
1 1/4" to 2 1/4" thick Carbon & Low Alloy Steel	150.00
1 1/4" to 2 1/4" thick Stainless Steel	160.00
1 1/4" to 2 1/4" thick KH, Incoloy, or Hastelloy Type Alloys	185.00
Weld procedure qualification per ASTM A155 of one (1) Test Plate	45.00
Plus chemical analysis charge	
Welder qualification per Section IX of the ASME Code of one (1) welder plate sample	d 30.00
Machining of one (1) tensile specimen	16.00
Tensile testing of one (1) specimen for tensile strength, Yield Strength and Elongation	11.00



ومورض مراض مراض

PRICE LIST

Charpy Impact Testing

Prices effective January 1, 1976

(Subject to Change Without Notice)

Testing:

Testing Price Per Specimen

Number of Specimens	Room Temperature	Room Temperature to -90°F	-91 ^o F to -320 ^o F
1 - 3	5.50	8.25	17.50
4 - 24	5.50	6.85	13.75
25 - 57	5.25	6.60	13.25
58 and greater	5.15	6.35	12.95

Machining:

and according presence produced presences collected delication research present

Machining Price Per Specimen

Number of Specimens	Nonferrous, Carbon Steel & Low Alloy Steel	Stainless Steel and Steel over Rc 30
1 - 12	15.50	17.50
13 - 24	14.85	16.75
25 - 57	14.50	16.35
58 and greater	14.30	16.15

General Information:

The standard size Charpy specimen is approximately 1/2 Inch square and 2 1/4 inches long. Charpy testing is normally done in sets of three. The applicable material specification normally specifies the required location of specimens and the orientation relative to the final rolling direction. The final rolling direction should be marked on small pieces of material submitted for testing when the rolling direction will no longer be evident. When flame cutting is used, allow sufficient material for clean up. Welded test plates are prepared in accordance with Paragraph UG-84 of Section VIII of the ASME Code unless otherwise specified. All testing is performed in accordance with SA370 or ASTM E23, as applicable.



THE PARTY OF THE PROPERTY OF THE PARTY OF TH

6

MIDSTATES ANALYTICAL LABORATORIES, INC.

5460 South 101st East Avenue

Tulsa, Oklahoma 74145

622-6030

January 1, 1976

Chemical Analysis Rates for Single Determinations

Element	Low Alloy And Carbon Steels	Stainless <u>Steels</u>	CI and DI Foundry Q.C. Only
Carbon Sulfur Phosphorous Silicon Manganese Chromium Nickel	\$ 8.00 8.25 9.50 8.75 8.75 9.25 9.25	\$ 8.25 8.25 9.50 8.75 8.75 9.75 9.75	\$ 4.75 4.75 5.75 5.25 5.25 5.50
Molybdenum Copper Titanium Vanadium Cobalt Columbium Magnesium	9.25 11.00 	9.75 11.50 11.50 11.50 11.50 15.00	5.50 5.50 6.50

Al, Cu, Ni, Pb-Sn Alloys - 1 Element \$15.00/element 2 - 5 Elements 12.00/element 6 Elements Up 10.00/element

At the option of the laboratory a 5% quantity discount may be allowed when samples are submitted on the same date in groups of five or more and are of a similar type of material, requiring the same analyses. Investigative work on samples of unknown material will normally not be subject to any quantity discount.

Analyses will be performed by atomic absorption or wet chemical procedures at the option of the laboratory. The validity of each analytical procedure will be established by the use of standard reference samples procured from the National Bureau of Standards, the Bureau of Analyzed Samples, or other reputable standard sources.